



## **Miramar Construction Update – Building A**

Dear Neighbors,

In the upcoming week, Monday, February 20 – Friday, February 24 renovations will continue with the walkway surface removal in phase 1 and 2 (see map) including units A102, A202, A302 through A108, A208, A308. Periods of heavy pounding the removal of debris from the area will be present. Note: we are not removing anything from the 1st floor. The entire process will last approximately 1 to 1 ½ weeks. After which the area will retreat to more standard noise levels that you might hear on a construction site.

All debris will be removed from the central walkway on all floors behind the elevators and out near the secondary elevator on the lower level to the parking lot.

Workers have been great to work with and will respond to your requests for assistance in passing. We encourage you to ask for assistance should you feel the need. For all other issues please contact me as soon as possible so that I might address any concerns you might have.

As always please contact me as soon as possible so that I might promptly address your concerns.

Brian Lutgen  
Neighborhood Relations Coordinator  
Cell 650-504-4177, email, [blutgen@prometheusreg.com](mailto:blutgen@prometheusreg.com)

### **Interior Courtyard – February 15, 2012 through February 22, 2012**

- **Walkways Phase 1 and 2: Walkway surface removal February 20-24, 2012**
- **Walkways Phase 3 and 4: Scheduled for April start**
- **Balconies: Scheduled for June (A112 and A113 stacks) & July (A108 and A109 stacks)**

[Click here to view](#) the Site Map

- **WORK HOURS:** 8am to 6pm Monday through Friday. No Weekend work is scheduled currently; however, Emergencies, Special conditions, or scheduling conflicts can vary these hours. One scheduling change that we do know of at this time is, during concrete pours we begin at 7:30 am.
- **ELEVATOR:** Every effort will be made to keep the elevator fully operational throughout the entire project, however we do expect at least two or three times during the process on the 2nd and 3rd floor where we will have to delay or shut the elevator down for a short periods and two or three times for an entire day when water proofing is applied and concrete is poured.